

90-Day Owner Execution Dashboard

Owner: Zac Mowery | Horizon: 90 Days | Updated: 2026-04-14

GREEN: On Track

YELLOW: At Risk

6

Priority Workstreams

2

Immediate Blockers

2

Critical External Dependencies

48h

Escalation Threshold

Zac Execution Lane

- Finalize waterline path (NWA → ADOH/BOB) with approved route package.
- Confirm waterline contract execution + completion milestone dates.
- Manage permits, plant execution, and Texarkana progress cadence.
- Run weekly field agenda with Gerardo + enforce owner accountability.

Stephan Oversight Lane

- Stephan: Finish R Plan immediately (hard timestamp required).
- Stephan: Finalize plant plan set + release-ready package.
- Escalate any blocker older than 48 hours.
- Require proof-of-completion artifacts (issued docs/transmittals).

Next 7 Days — Action Plan

- Day 0-1: Lock owners, due dates, and definitions of done for all 6 workstreams.
- Day 1-2: Issue kickoff directives to Stephan and Gerardo with hard deadlines.
- Day 2-3: Validate waterline route recommendation + contract timeline assumptions.
- Day 4-5: Publish permit + Texarkana progress review; escalate stalled items.
- Day 6-7: Send executive summary: completed / at risk / blocked + next decisions.